

Project Update as of 10.3.2024

A pre-construction meeting regarding the Downtown Revitalization Phase II Project was held on October 2nd with representatives of Ragle Construction, REA, VS Engineering, and City of Jasper.

Here is a summary of the discussion:

- Demolition of Main St. from 4th to 5th has begun and sidewalks have been removed on the East side of the road.
- Stormwater infrastructure is being installed on the East side.
- One noted change: Crews will move to the West side of the current block this week and will begin removal of sidewalks and installation of stormwater infrastructure in the next week. Earlier plans were to move South a block, remaining on the East side.
- Construction from 3rd to 5th Streets is expected to be fully completed by Thanksgiving.
- There will be no construction between Thanksgiving 2024 & January 3rd, 2025.
- After the first of the year the contractor will return to do the work associated with Part Two which is Main Street from 7th to 9th with final completion is the Spring 2025.
- Scheduling is dependent on weather and materials.
- Accessibility to all building entrances will be maintained for foot traffic throughout the project.
- Meetings with contractor representatives will be held bi-weekly once construction begins. Additional updates will be provided on a bi-weekly basis, or as updates become available. For the most recent update, visit www.JasperIndiana.gov

For specific construction questions, please contact the City Engineering Department at 812-482-4255.