

Project Update as of 10.30.2024

A pre-construction meeting regarding the Downtown Revitalization Phase II Project was held on October 30th with representatives of Ragle Construction, REA, VS Engineering, and City of Jasper.

Here is a summary of the discussion:

- Concrete and subgrade platework is continuing from 4th to 5th in preparation for sidewalk installation.
- Concrete work is expected to be completed on or about the week of 11/14.
- Asphalt subgrade of the roadway between 4th and 5th to occur the week of 11/23.
- Crews will begin light demolition work from 3rd to 4th St. this week.
- Construction from 4th to 5th Streets is expected to be fully completed by Thanksgiving.
- There will be limited construction between Thanksgiving 2024 & January 3rd, 2025 occurring between 3rd and 4th St.
- After the first of the year the contractor will return to do the work associated with Part Two which is Main Street from 7th to 9th with final completion is the Spring 2025.
- Scheduling is dependent on weather and materials.
- Accessibility to all building entrances will be maintained for foot traffic throughout the project.
- Meetings with contractor representatives will be held bi-weekly once construction begins. Additional updates will be provided on a bi-weekly basis, or as updates become available.

For specific construction questions, please contact the City Engineering Department at 812-482-4255.