

Project Update as of 12.11.2024

A construction meeting regarding the Downtown Revitalization Phase II Project was held on December 11th with representatives of Ragle Construction, REA, VS Engineering, and City of Jasper.

Here is a summary of the discussion:

- Asphalt paving between 4th & 5th street has occurred and the road should be opened by the end of the week.
- Main St between 4th & 5th St will be opened back up to traffic on or about Friday 12/13 with base layer of asphalt installed. A final coat of asphalt and striping will be installed in the Spring when temperatures allow.
- 5th Street intersection should be opened up by the end of the week and 4th St intersection should be opened up sometime next week.
- Construction crews will continue with Stormwater work between 3rd and 4th St with road closure between the intersections beginning at that time. This closure is expected to last until around the first week of February.
- As a result of work occurring at the intersection of 3rd Ave and Main St, intermittent lane closures are expected on 3rd Ave, using the center lane for West bound traffic.
- Construction will be halted between the weeks of Christmas and New Years, with crews returning to work on Monday January 6th.
- Around the end of January/beginning of February, the contractor will begin the work associated with Part Two which is Main Street from 7th to 9th with final completion in the Spring 2025.
- Construction will begin between 7th & 8th St. and then, once near completion, will move to between 8th & 9th.
- Scheduling is dependent on weather and materials.
- Accessibility to all building entrances will be maintained for foot traffic throughout the project.
- Meetings with contractor representatives are held bi-weekly once construction begins. Additional updates will be provided on a bi-weekly basis, or as updates become available.