

Project Update as of 6.1.2023

A few updates on the Courthouse Square Infrastructure & Revitalization Project.

- The construction crew is continuing to pour the remaining curbs and sidewalks in the SW quadrant along Main Street.
- The decorative paving crew will begin installing pavers next week.
- The alley east of The Astra is closed for reconstruction. The alley north of The Astra is open.
- Asphalt paving in the SW quadrant is planned for the week of June 19. Staging for construction in the SE quadrant would begin soon afterwards.
- Lighting poles for placement around the fire pit should arrive mid-June.
- Annual flowers will be added to the above-ground planters around the swings and firepit in the coming weeks.
- Access to the lower level of the Courthouse on the west side is now closed to the public.
- The parking lot adjacent to City Hall remains available for 2-hour public parking.
- Foot traffic and accessibility to building entrances will be maintained at all times.
- The next meeting with contractor representatives is Wednesday, June 14.

For specific construction questions, please contact the City of Engineering Department at 812-482-4255.